# Overview of Nuclear and Particle Physics Facilities

#### J. Imazato

J-PARC Nuclear and Particle Physics Group

- 1. 50-GeV PS experimental facility design
- 2. Construction
  - Status
  - R&D of beamline elements
    - Schedule
- 3. Beamline plan
- 4. Others

# 50-GeV PS facilities



# Hadron Experimental facility (Phase 1)



#### Slow-extraction beam

E(GeV	) Harm.#	Bunch	Period (s)	<i>I</i> (μA)	P(kW)	Spill(s)	D.F.	E <sub>lin</sub> (MeV)
30*	9	8	3.53	9	270	> 0.7	> 20 %	181
30*	18	15	4.08	14.4	432	> 0.7	> 17 %	181
<for co<="" td=""><td>omparison</td><td>&gt;</td><td></td><td></td><td></td><td></td><td></td><td></td></for>	omparison	>						
30	9	8	3.53	15	450	> 0.7	> 20 %	400
40	9	8	3.53	15	600	0.7	20 %	400
50	9	8	3.53	15	750	0.7	20 %	400

\* The ratio of per bunch intensity between 181 MeV and 400 MeV of 0.6 is assumed.

- Beam energy is limited to 30 GeV due to electricity and cooling water capacities in Phase 1
- We are requesting a variable *D.F.* depending on experiments.

# Experimental Hall (Phase 1)



#### Construction time schedule

as of May 2004

				₩16 (20	04)		1	H17 (20	05)		1	H 1 8 (20	06)			₩ 1 0 (20	07)			H 2 0 (20	08)			
			4-6日	7-9月	10-12日	1-3日	4-6日	7-9月	10-12日	1-3月	4-6日	7-9月	10-12日	1-3月	4-6月	7-9月	10-12日	1-3月	4-6月	7-9月	10-12日	1-3月		
			, ]	1 0/1	10 12/3	, ]		, .	10 12/3	, .	1.0/1	,	10 12/3	, .	1.0/1	, .	10 12/3	, .	1.0/1	,	10 12/3	, ]		
SY civil con	struction								•	1/1: S)	Start of	f marking	and installa	tion										
SY services	6									12/31 : S	Y Complet	tion												
SY entrance	e hall																							
Exp. Hall bu	uilding																							
Exp. Hall se	ervices														2/E : KH	Completio	n							
															4/1 : Sta	art of bean	nline instal	lation						
										·1/1:Sta	rt of insta	llation												
SY magnets	s																							
							4/1? : Sta	rt of -li	ne disasser	nbling			·10/1:S	tart of tes	st operatio	n								
SY power s	upplies					-																		
											• 6	i/1 Start o	of installtion	1										
SY beam m	onitors																							
												·7/1 Sta	rt of install	ation										
SY vacuum																								
												·7/1 Sta	rt of install	ation										
SY piping ar	nd wiring																							
Hall primary	/ line magr	nets																		7/1 Bean	n tuning			
															· 4/1 : S	tart of ins	tallation							
Hall primary	/ line powe	r supplies	5																					
																	·10/1 : S	tart of ins	tallation		Start of s	econdary I	eams	L
Hall second	lary line m	agnets																						L
																		· St	art of insta	Illation				
Hall beam m	nonitors																							L
																	·10/1 : 1	nstallation						
Hall vacuum	n																							L
																	·10/1 : 1	nstallation						L
Hall piping a	and wiring																							L
																	•10/1 : Ir	natallation						L
T1 target ar	nd collima	tors																						L
																•7/1 : Ins	stallation							
Beam dump	)						I																	L
																·7/1 : Ins	stallation							L
Shieldings												Ì				1	İ							L
																·7/1 : Ins	stallation					Start of e	xperiments	3
Experimenta	al area						1														-			
																								1
		1		1	1	1	1	1	1		1	1	1	1	1	1	1	1	1	1	1			1

• Two month delay in SY construction due to the recent underground water problem

#### **Building construction schedule**



Switchyard completion (U) End of February, 2006 (D) End of August, 2006

#### Hall completion End of March, 2007

	年補)	年単)	年単)	年国債)	年国債)	年単)	年国債)	年単)	年度以降)		200 200 200
	0 (1 3	(14	1 (1 5	(15	(16	1 (1 7	1 (1 7	(18	(19	2	200
M	計画建物	計画建物	計画建物	計画進物	計画建物	計画建物	計画建物	計画建物	計画建物	屋外ヤー	200 200 200
Я	-	Π					-	П	r - 1	2	200 200

#### Phase-2 Hall



#### Neutrino facility



#### Fast-extraction beam

E (GeV)	Harm.#	Bunch	Period (s)	<i>I</i> (µA)	<i>P</i> (kW)	$E_{\rm lin}({\rm MeV})$
40*	9	8	3.53	9	360	181
40*	18	15	3.38	17.4	700	181
<for comp<="" td=""><td>oarison&gt;</td><td></td><td></td><td></td><td></td><td></td></for>	oarison>					
40	9	8	3.53	15	600	400
50	9	8	3.53	15	750	400

\* The ratio of per bunch intensity between 181 MeV and 400 MeV of 0.6 is assumed.

• Beam energy is limited to 40 GeV due to the lack of a flywheel.



#### Neutrino facility time schedule as of June 2004

	1	JFY2004			JFY2	005			JFY20	06		1	JFY20	07		1	JFY20	08	<u> </u>		
	4		7	10	1	4	7	10	1	4	7	10	1	4	7	10	1	4	7	10	1
Civil construction							1		1		Í	1	Ì		İ	Í	1		ĺ	Í	
Final detailed design																					
Primary Beamline																					
Target station																					
Decay volume			3NE	BT crossin	g part																
Beam dump																					
Near detector hole/hall																					
				-				-	-		-	-		1	-		-				
Superconducting magnets																					
R&D																			ļ		
mass production							-			-				1				-			
Installation																					
Normal conducting magnets																1					
Design							-					_						L			
Mass production																	1				
Installation	-														$\downarrow$						
Beam Monitor																					
R&D					-		1	-							4				1		
mass production													<b>1</b>	1			1	•		4	
Installation					-	ļ							-								<u> </u>
Cryogenics																					
Design				1		•	1							4							
Purchase											1	1	1				<u> </u>				
	_																T –				
Primary line total test							-		_			-									
50GeV ring commissioning																		?			
-					1	-	1		-				1		1		1	•	1		
Target Station						1															
R&D		_		-	-		L							4							
Prototype/mockup test						-	1	1	-						I	L	<u> </u>	1			
Production											r —	1	1	T	т	r –	-				4
				-					-									r	r —	r —	
larget&Horn												<u> </u>	1								
R&D					-	-	1	-													
Production Production	Ĩ													1	1	1					
	Ĩ												1	1		1					4
						<u> </u>			-				-				-				<b> </b>
Beam oump				I		I	I			I	I	4									
R&U Braduction				1	1	-	1		1		1		I	I	I	1					
Production													1	1	1		<u> </u>	I	I	4	
Installation																					1

• There is a mismatch between the building and instrument schedule, which has still to be fixed.

## Construction status in 2004

#### Hadron Experimental facility

High radiation hard quad : Q440MIC
Radiation hard magnet coils
MI conductor
T1 target proof model
Other R&Ds Beam dump, Vacuum chamber, Beam monitor, DCS, ...

#### Neutrino Experimental Facility

Decay volume 3NBT crossing part
SC magnet prototype and proof model
Other R&Ds and designs Target, Horn, Target station, Beam dump, Cryogenics system, ...

#### R&D in the facility construction group

Item	Method	R&D
T1 target	rotating disks	• drive mechan ism
		• water cooling characteristics
		• maintenanc e proces s
v target	graph ite rod	• cooling characteristics
		• the rm al sho ck
		• irradiation effects
A-line beam dump	Cu block	• water-cooling characteristics
		• attach ment of cooling chann el
v horn	Al 3 horn system	• welding of Al, etc.
Rad-hard magne t	inor ganic magne t	• MIC conduc tor with high capacity
		• water cooling peripherals
v line arc magne t	combined-function SCM	• windings, color, <i>etc</i> .
		• cryos tat
Beam monitor	SSEM	• prototyp e
	RGBPM	• prototyp e
	Loss monitor	• prototyp e
Jun ction s	quick disconnec t system	• water, powe r, vacuu m, crane -hook
Power feed through	inor gan ic bus -bar	• insulation, thermal stress

# Test of T1 target prototype



#### Development of beamline elements



# Equipment transferred from 12-GeV PS

Item	Quantity	From	То
Bending magnet	18	v line <i>etc</i> .	hadron SY primary line
Quadrupoles	21	v line <i>etc</i> .	hadron SY primary line
Magnet power supply	y >69	E-, and N-Hall	hadron hall and neutrino
Secondary magnets	42	K6, K5 etc.	K1.8, K1.1 in hadron hall
Iron shielding blocks	s 5,000 t	E-, and N-Hall	hadron hall, neutrino line
Concrete blocks	12,000 t	E-, and N-Hall	hadron hall, neutrino line
DC separator	2	K5 and K6	K1.1 in hadron hall
Horn power supply	1	v line	v line

#### Budget request for transfer

#### For secondary lines

- No budget for secondary lines included in J-PARC Secondary lines have to be transferred from the 12-GeV PS.
- 4 year plan from 2005 to 2008
  - Dismantle of beamlines at the 12 GeV PS
  - Modification of magnets and power supplies for J-PARC
  - Transfer of magnets and PSs to J-PARC
  - Transfer of DCS's to J-PARC
  - Transfer of shielding to J-PARC
  - Preparation of spectrometers for J-PARC and transfer
  - Other equipment for experimental area
- Hope to prepare for Day-1 and other Phase-1experiments.

## Letters of Intent

7

5

3

8

- Announce of Lol call : July 2002
- Thirty Lol's were submitted by early 2003
  - Strangeness nuclear physics : 6
  - Hadron physics :
  - Kaon decay :
  - Neutrino oscillation :
  - Muon decay :
  - Facility :
- NPFC Committee meetings:
  - March 22, 2003
  - June 26-28, 2003
  - February 16, 2004
- Review by June 2003 meeting
  - Day-1 experiments : 2 + test line
  - Phase1 experiment :16



- Call for full proposals: sometime this year
- Formation of PAC: sometime next year ?

# Summary of Lol (1)

Table 14

		Summary of Proposed Experiments (Letters of Intent) at the 50 GeV PS of	J-PARC	July, 2003	p.1/2
					Schedule*
<strang< td=""><td>geness Nuclear Physics&gt;</td><td></td><td></td><td></td><td></td></strang<>	geness Nuclear Physics>				
LOI-06	K. Imai	New Generation Spectroscopy of Hadron Many Body Systems with Strangeness $S = -2$ and $-1$	К-	0.8, 1.1, 1.8	Day -1
LOI-07	M. Ieiri	Hyperon Proton Scattering Experiments at the 50 GeV PS	K-, +	1.0 -1.6	Phase-1
LOI-08	H. Noumi	High Resolution Reaction Spectroscopy of $S = -1$ Hypernuclei	+ / -	1.0 -1.2	Phase-1
LOI-09	T. Fukuda	Neutronrich $\Lambda$ hypernuclei by the double charge exchange reaction	K-/ -	0.9 / 1.0	Phase-1
LOI-10	T. Nagae et al.	Study of Dense Nuclear Matter with Strangeness	К-	0.9, 2-3	Day -1
LOI-21	S. Ajimura	Precise Measurement of the Nonmesonic Weak Decay of $A = 4, 5 \Lambda$ Hypernuclei	K-/ +	0.8 / 1.0	Phase-1
<hadr< td=""><td>on Physics&gt;</td><td></td><td></td><td></td><td></td></hadr<>	on Physics>				
LOI-01	V.V.Sumachev et al.	Measurements of the spin rotation parameters A and R in the resonance region of $\pi N$ elastic scattering	+/-	0.6 -2.1	Phase-1
LOI-03	A.D. Krisch	Analysing power $A_n$ in 50 GeV very-high $-P^{-2}$ proton-proton elastic scattering	р	51	Phase2+
LOI-11	S. Yokkaichi	Electron pair spectrometer at the JHF 50 GeV PS to explore the chiral symmetry in QCD	р	31, 51	Phase-1
LOI-13	H. Spinka, S. Sawada	Hadron Spectroscopy at J-PARC	,K,p, polp/ HI	< 6	Phase-1
LOI-15	J.C. Peng, S. Sawada	Physics of High Mass Dimuon Production at the 50GeV Proton Synchrotron	p, pol.p, Hl		Phase-1
LOI-18	T. Murakami	Energy Dependence of Intermediate Mass Fragment Angular Distribution	P/p, -	30 / 4.0 -14.0	Phase-1
LOI-23	L. Nemenov	Lefetime Measurement of $\pi^+ \pi^-$ and $\pi^{\pm} K^{\pm}$ atoms to test low energy QCD	р	30 (50 )	Phase-1
<kaon< td=""><td>Decay Physics&gt;</td><td></td><td></td><td></td><td></td></kaon<>	Decay Physics>				
LOI-04	T. Komatsubara	Study of the Rare Decay $K^+ = \pi^+ vv$ with Stopped Kaon Beam at J-PARC	K+	0.6 -0.8	Phase-1
LOI-05	T. Inagaki	Measurement of the $K^0_L$ $\pi^0 vv$ Branching Ratio	KL	~0.2	Phase-1
LOI-16	C. Rangacharyulu	Study the Kaon Decay physics at JHF	K+		Phase-1
LOI-19	Y.Kudenko, J.Imazato	Search for Tviolation in $K^+$ decays	K+	0.6 -0.7	Phase-1
LOI-20	S. Shimizu	Precise Measurement of the $K^{\dagger}$ $\pi^0 e^+ v$ (Ke3) Branching Ratio	K+	0.6 -0.7	Phase-1

# Summary of LoI (2)

<neutr< th=""><th>ino Physics&gt;</th><th>Neutrino Oscillation Experiment at IHE</th><th></th><th></th><th>p.2/2</th></neutr<>	ino Physics>	Neutrino Oscillation Experiment at IHE			p.2/2
LOI-1 2	K.Nishikawa		neutrino	~0.8	
<muon< td=""><td>Physics&gt;</td><td></td><td></td><td></td><td></td></muon<>	Physics>				
LOI-17	B.L. Roberts	An Improved Muon (g-2) Experiment at J-PARC	μ+		Phase2+
LOI-22	Y.K. Semertzidis et al.	Search for a Permanent Muon Electric Dipole Moment at the $10^{-24} e$ cm	μ+		Phase2+
LOI-25	PRIME Group	An Experimental Search for the $\mu^- e^-$ Conversion Process Towards an Ultimate Sensitivity of the Order of $10^{-18}$ with PRISM	μ-		Phase2+
<facili< td=""><td>ty&gt;</td><td></td><td></td><td></td><td></td></facili<>	ty>				
LOI-02	S. Komamiya	Testbeam Facilities at J-PARC	e,µ, ,K,p	0.5 -2, <10	Day -1
LOI-14	S. Sawada	Construction of a High Momentum Beam Line at the 50 GeV Proton Synchrotron	,K,p, primary	> 5	Phase-1
LOI-24	PRISM Group	The PRISM Project – A Muon Source of the World Highest Brightness by Phase Rotation –	μ		Phase2+
LOI-26	Y.Kuno, R.S.Hayano	Request for a Pulsed Proton Beam Facility at J-PARC	anti-p, μ,		N/A
LOI-27	Y. Kuno, Y. Mori	A Study of a Neutrino Factory in Japan (NufactJ)	neutrino		N/A
LOI-28	V.Obraztsov, T.Tsuru	A hadron spectroscopy experiment with RF separated high energy $K^{\pm}$ beam at JHF	К-	~12	Phase2+
LOI-29	T. Kishimoto	A branch of Laboratory of Nuclear Studies of Osaka University (OULNS) at JPARC			N/A
LOI-30	K. McDonald et al.	Studies of a Target System for a 4MW, 50 GeV Proton Beam	р	50	Phase2+

(\*) Recommendation by the second Nuclear and Particle Physics Facility Committee held on June 26-28, 2003 on experiments in the Hadron Hall. The neutrino oscillation experiment (LOI-12) had been reviewed in the first meeting with the evaluation of high priority. Final approval of experiments in Phase 1 will be done in the Program Advisory Committee (PAC), which will be formed henceforth, based on full proposals. The meaning of 4 categories of "Day-1, Phase-1, Phase-1, Phase-1, N/A" are ;

**Day-1** : Experiments which are recommended to start at the beginning of the Hadron Facility when the first beam will be delivered.

**Phase-1**: Experiments which are possible to run in the Phase-1 scale of the experimental hall, and which are appropriate to run.

Phase2+: Experiments which are possible to run in Phase 2 or in later period waiting for future extensions of the facility.

N/A : Subjects which were not evaluated in the committee meeting.

# Beamline layout plan

- Guideline in layout designing
  - 1. Make all attempts to construct beamlines requested by Day-1 experiments (K1.8 and K1.1).
  - 2. Positive consideration of installing a test line.
  - 3. Shield structure and beamline layout which enables to accommodate any Phase-1 experiment. (it is difficult to change the concrete structure in the future.)
- Working group in the construction group
   From September 2003 to January 2004
   Feasibility check of T1 extraction scheme, experimental area *etc*.
- "Phase-1 layout plan" reported to NPFC3 in Feb.2004. General approval, but Necessity to feedback users response Lol experimental groups and this workshop

#### Possible secondary lines in Phase 1



- Plan made by the beamline working group
- Presented to 3rd NPFC in Feb.2004

#### Possible beamlines in Phase 1

Beam line	Target	Angle	Relation to other line
K1.8	T1	-6 degrees	no conflicts
K1.1	T1	+6 degrees	coexistence with K0.8
K0.8	T1	+6 degrees	coexistence with K1.1
KL	T1	+16 degrees	no conflicts
K1.8-BR	T1	-6 degrees	branch of K1.8
High-p	SM1	-	conflict with K1.1/0.8 if S-type
Test beam	T1		several options are under consideration

#### Strangeness nuclear physics



L06: New Generation Spectroscopy of Hadron Many-Body Systems with Strageness S=-2 and -1

- L07: Hyperon-Proton Scattering Experiments at the 50-GeV PS
- L08: High-Resolution Reaction Spectroscopy of S=-1 Hypernuclei
- L09: Neutron-rich hypernuclei by the double-charge exchange reaction
- L10: Study of Dense K Nuclear Systems K Nuclear Systems
- L21: Precise Measurement of the Nonmesonic Weak Decay of  $A = 4, 5 \Lambda$  Hypernuclei

## Kaon decay physics



LoI-04 Study of the Rare Decay  $K^+$   $\pi^+ \nu \nu$  with Stopped Kaon Beam at J-PARC LoI-05 Measurement of the  $K^0_L$   $\pi^0 \nu \nu$  Branching Ratio LoI-16 Study the Kaon Decay physics at JHF LoI-19 Search for Tviolation in  $K^+$  decays LoI-20 Precise Measurement of the  $K^+$   $\pi^0 e^+ \nu (Ke3)$  Branching Ratio

# High momentum beam physics



- LoI-01: Measurements of the spin rotation parameters A and R in the resonance region of  $\pi N$  elastic scattering
- LoI-11: Electron pair spectrometer at the JHF 50 GeV PS to explore the chiral symmetry in QCD
- LoI-13: Hadron Spectroscopy at J-PARC
- LoI-15: Physics of High Mass Dimuon Production at the 50GeV Proton Synchrotron
- LoI-18: Energy Dependence of Intermediate Mass Fragment Angular Distribution
- LoI-23: Lefetime Measurement of  $\pi^+ \pi^-$  and  $\pi^{\pm} K^{\pm}$  atoms to test low energy QCD

#### Transferred spectrometers

Spectromete	er Experiments	Proposal (Lol)			
SKS*	hyper-nuclear spectroscopy	L06, L09, L10, L21			
Toroidal	kaon decay with stoppoed K	L16, (L19), L20			
E391a	$K_L \rightarrow \pi^0 v v$ rare decay	L05			
SPES-II	hyper-nuclear spectroscopy etc.				
KURAMA	hyperon scattering	L07			

\* SKS spectrometer is for Day-1 experiments.

# Test beam request

LoI-02: Test beam facilities at J-PARC; Request by High Energy Physics Committee

	Must/ Indispensable	Should/ required	desired	Preferred/ optional
momentum	0.5~2GeV/c easy tunable	Up to 10GeV/c		
mom. bite	Less than 1%		Analyzing magnet	
Intensity [/sec]	Electrons: 1~10 Inclusive: 1~100 Easily tunable		Up to ~100 Up to ~1000	
Particle species	Unseparated e, mu, pi, K, p, p-bar		DC separator	e-enriched tertiary
Time structure	Flat-top			Chopper

Test beam options



- Option-3 : 230  $\pi$  /s of 2 GeV/c through a 3cm $\phi$  hole at 30 GeV x 9 $\mu$ A
- Realistic proposal will be made by fall this year
- No budgetary measures at the moment

#### Preparation for future extension

Phase 1 Extension port with concrete shielding to avoid soil activation







# PAC and experimental program

- Final approval of Day-1 experiments
  - Decision by PAC of the J-PARC organization
  - Based on full proposals
- Call for full proposals
  - Soon (sometime in this year?)
  - By whom?
  - Submission time?
- Creation of PAC
  - After establishment of the J-PARC organization scheme
  - Sometime next year
  - Where to put, in J-PARC center or in IPNS?

# Summary

• The construction of J-PARC 50-GeV experimental facilities is going on aiming for the completion in 2007 and 2008 for the hadron hall and neutrino facility, respectively. This year the civil engineering started practically and manufacturing of instruments started, too.

• We expect the first beams in 2008 both for hadron and neutrino facilities.

• We are going to do our best to find resources for secondary lines in the hadron hall. Cooperation with users will be very important, in designing beamlines and also in construction.

• The beamline layout in Phase-1 hadron hall will be fixed sometime in the near future. Comments from users are welcome and also very necessary.