



The CNGS Horns **Electrical Systems**

*4th workshop on Neutrino Beams and Instrumentation
7 - 11 November 2003 at KEK*

Gilles.Maire EP/TA3





Outline

- *Introduction.*
- *Electrical Circuit.*
- *Components and Status.*
- *Test of inner conductor Horn.*
- *Controls.*
- *Planning.*
- *Conclusions.*

Introduction

Horn and Reflector (Load)




- 7 m long (approx.)
- 1.6 tonne (approx.)



Introduction

General View






Introduction Parameters

	Unit	HORN System	REFLECTOR System
Load Peak current	kA	150	180
Transformer ratio		16	32
Primary current peak	A	9375	5625
Load inductance	μH	$2,7 \times 16 \times 16 = 691$	$1,5 \times 32 \times 32 = 1540$
Total inductance with 4 cables	μH	1210	2046
Load resistance	$\text{m}\Omega$	$0,6 \times 16 \times 16 = 154$	$0,21 \times 32 \times 32 = 215$
Total resistance with 4 cables	$\text{m}\Omega$	328	495
Total capacitance for one pulse	μF	4080	4080
Pulse duration	ms	7,5	10
Charging voltage	V	7700	6300
Total stored energy	kJ	$2 \times 119 = 238$	$2 \times 80 = 160$
Load max. voltage	V	280	150
Mean power dissipated by current only (2 pulses)	kW	16	10,5
Total power dissipated (with beam)	kW	26	16,5
Water flow for delta T=5C	l/min	70	70
Pressure	bar	1,2	1,2



Electrical Circuit Diagram





Electrical Circuit *WANF Recuperation or NEW ?*

		Beginning of Project	NOW
Power Supply	Thy. Bridge Transfo. LV/HV Electronics	WANF Recuperation NEW WANF Recuperation	WANF Recuperation NEW NEW
Capacitors		WANF Recuperation	NEW
Discharge Switches		NEW	NEW
Power Cables		NEW	NEW
Pulse Transformers		NEW	WANF Recuperation



Components and Status Charging Power Supply

- *Need to increase charging voltage to 10kV.*
 - *Buy new transformer (LV/HV), first delivery in July 2003 and second for July 2004.*
 - *All other power components can work at 10kV.*





Components and Status *Charging Power Supply*

➤ *Electronic regulation and interlocks.*

- *Old and obsolete regulation (25 years old). We had spare cards but electronic components didn't exist on the market.*
- *The Power Group will take in charge this installation after commissioning. We will install a standard electronics of this group. The study and installation will be done for the end of 2003.*




Components and Status Charging Power Supply

Old Electronic



24U

New Electronic



6U



Components and Status *Capacitors Discharge*

➤ *At the beginning of Project*


- *We wanted to reuse WANF capacitors.*
- *For safety and infrastructure constraints, Safety Division of Cern forced to us to install this equipment in a new building. The estimate cost of this new building was 650kCHF.*

➤ *Now*

- *After new study, we will buy new capacitors (self healing technology) for a cost of 200kCHF.*
- *We will install equipment in an existing building.*


➤ *Call for Tender*

- *Result of the Call for Tender was in June 2003, AVX-TPC (FR).*
- *Pre-Series in December 2003 and series in September 2004.*





Components and Status *Capacitors Discharge*





Components and Status Capacitors Discharge



Rack with WANF capacitors

- *WANF capacitors*
 - *36 racks with a total of 360 capacitors.*
- *New capacitors*
 - *12 racks with a total of 48 capacitors.*
- *Results*
 - *Space saving. Number of racks divided by 3.*
 - *Important cost saving for infrastructure and cabling.*



Components and Status *Thyristor Switches (20kV, 18kA)*

- *All Th. Switches needed have been bought and delivered by ARCEL (FR).*
- *3 thyristors in series, sharing resistor, RC snubber and impulse transformer.*





Components and Status *Thyristor Switches (20kV, 18kA)*

*2 Th. Switches are already
installed and tested in BA7.*

- 8,2kV, 170kA with ratio 32*
- 6,5kV, 150kA with ratio 10*





Components and Status Power Cables

- *Important parameters for the choice of the power cables.*
 - *Resistance and inductance cable must be much smaller than load impedance (Transformer, Strip Lines and Horn).*
 - ✓ *To minimize the voltage drop in the cable.*
 - ✓ *Not to increase too much the duration of the pulse.*
- *Our choice.*
 - *Four 18kV cables in parallel (each with 2 twisted 150 mm² CU conductors) will be installed per system.*
 - *For 4 cables in parallel, the resistance and inductance (Nexans data sheet) will be : $R = 100\text{m}\Omega$, $L = 160\text{ }\mu\text{H}$.*
 - *Measurements have been performed on the existing WANF cables. The impedance of this cable was $R = 110\text{m}\Omega$, $L = 130\text{ }\mu\text{H}$.*




Components and Status *Pulse Transformers*

- *At the beginning of the project*
 - *We wanted to buy 2 new transformers with ratio 14 for an estimate cost of 580kCHF.*
- *Now, reusing of WANF transformers*
 - *A test program has been realized to validate the reusing of the 2 Tesla pulse transformers of WANF.*
 - *We can reuse this transformers in ration 32 or 16 (special coupling in the secondary side.*




Components and Status Pulse Transformers

Ratio 32




Simulation



SL Current


Primary Current






Components and Status Pulse Transformers

Ratio 16




Simulation



SL Current

Primary Current





Test of inner conductor Horn *100.000 double pulses in Oct. 2003*



$I = 150\text{kA}$

Water Flow = 50l/min at 1.5 bars


Ambient temp. = 20°C

Primary Water temp. = 20°C

	Start	End
Neck Small diam.	20°C	32°C
Neck Big diam.	20°C	34°C
Water IN Horn	20°C	26°C
Water OUT Horn	20°C	30°C
Transformer	20°C	50°C



Controls



Designed by Sylvain RAVAT EP/TA3

4th NBI, 7 - 11 November 2003 at KEK by Gilles MAIRE


PLC Racks





Controls


General View






Controls

*Historical
View*





Planning



Nov. 2003



Conclusions

➤ *Electrical circuit*

- *Good progress since the beginning of the project with the validation of the electrical circuit.*

➤ *Cost Saving of 750kCHF since the beginning of project.*

- *Migration to an existing building with new capacitors.*
- *Reusing of the pulse transformers.*

➤ *Test and Key date*

- *Validation of the first Horn inner conductor with 100.000 double pulses during October 2003.*
- *Test of the two Horns and Reflector before the end of 2004.*
- *Power cables will be installed at the beginning of 2005.*
- *Moving electrical circuit in BHA4 at the beginning of 2005.*