


NP04 at Tokai  
August 2, 2004

# J-PARC Project Status


**Shoji Nagamiya**  
**Project Director**

- 1) Budget and schedule  
(recent events in 2003)
- 2) Construction status
- 3) Recent news in sciences
- 4) Letters of intent
- 5) Other issues


# Location of JAERI at Tokai



# J-PARC Facility




# Phase 1 and Phase 2 (as of 2001)



- Phase 1 + Phase 2 = 1,890 Oku Yen (= \$1.89 billion if \$1 = 100 Yen).
- Phase 1 = 1,335 Oku Yen for 6 years (= 2/3 of 1,890 Oku Yen).
- JAERI = 865 Oku Yen ( $\cong$  2/3), KEK = 470 Oku Yen ( $\cong$  1/3).

# Budget Profile (before the Summer, 2003)



# Recent Events (1)




- Negotiation for the JYF2004 Budget with the MEXT (our funding agency) in August, 2003 (about one year ago)
  - One-year stretch of the project was proposed by the MEXT due to the shortage of the JAERI budget.
  - With the present budget, 400 MeV Linac cannot be constructed. A proposal to start with 200 MeV on Day-1 while the need of an additional budget for the 200 MeV to 400 MeV Linac was proposed.
  - Start of the neutrino project from JFY2004 was also proposed.

Conclusion at the negotiation: Items and were taken by the MEXT, while the item were deferred to a later stage.

# Construction Schedule




Construction Schedule (as of Oct., 2003)



Construction Start

Beam

# Expected Beam Power






## Recent Events (2)



- Review by the Council of Science and Technology Policy (CSTP)
  - All budget requests from MEXT to Ministry of Finance are subject to the review of CSTP.
  - CSTP ranked Phase 1 project to “A” (and the building construction to “S”) whereas the neutrino project to “C”. (S=Superior, A=Very Good, B=OK, C=Poor).
- Interim Review of the Project was held in November, 2003
  - Four meetings on Nov. 7, 14, 21 and 27.
  - Major recommendations: Neutrino program must start immediately. The energy recovery of Linac to 400 MeV must be done immediately after the installation of 200 MeV Linac.
  - Finally, both CSTP and the Ministry of Finance agreed to these recommendations.
- Announcement in Late December, 2003
  - Neutrino project approved for construction (total = 160 Oku Yen, 5 years).
  - Approval of the neutron beam line design outside the J-PARC budget.

# Phase 1 and Phase 2 (as of today)



- Phase 1 + Phase 2 = 1,890 Oku Yen (= \$1.89 billion if \$1 = 100 Yen).
- Phase 1 = 1,513 Oku Yen for 7 years.


# Budget Profile



Oku Yen  
(Oku = 10<sup>8</sup>)

Budget Profile as of Now  
(including future plans)

Legend:  
■ JAERI  
■ KEK (Phase 1)  
■ KEK ( )



|               |                 |       |
|---------------|-----------------|-------|
| JAERI :       | 864.7 Oku Yen   | } 57% |
| KEK Phase-1 : | 490.1 Oku Yen   |       |
| KEK :         | 159.6 Oku Yen   | } 43% |
| Total :       | 1,513.4 Oku Yen |       |

↑ Budget Year  
Now

↑ Phase 1 Completion

↑ Neutrino Completion

2) Construction Status



Linac Area

2) Construction Status



3 GeV Area

2) Construction Status



2) Construction Status

50 GeV Area




2) Construction Status





2) Construction Status



2) Construction Status




Ancient Salt Farm

大形かん水槽、釜屋跡など（遺構に見える溝は、断面観察のためにつけたもの）




# Linac



Inside of  
Drift Tube  
Linac

Beam test for  
chopper was  
also done.

RFQ



On October 30, 2003, a successful acceleration of 6 mA at 20 MeV. On November 7, 30 mA was achieved.

# 3 GeV Vacuum Pipe and 50 GeV RF Cavity




Vacuum Beam Pipe for 3 GeV

For dipole



For quadrupole



New material  
(Finemet)  
50 kV/m  
Attained.



RF Cavity for 50 GeV

# 50 GeV Magnets



Dipole Magnet

Quadrupole Magnet





# From K2K to T2K


**K2K =  
KEK to  
Kamioka**

108 events  
observed  
(151 events  
expected  
without any  
oscillations)

→ 99.99%  
confident that  
 $\nu$  carries a  
finite mass.





**T2K = Tokai to Kamioka  
(not yet an official name)**




Flux ( $\nu_\mu$ ) at J-PARC 50 GeV PS  
> 100 x Flux ( $\nu_\mu$ ) at KEK 12 GeV PS

# Neutrino physics at J-PARC Tokai-to-Kamioka (T2K) LBL $\nu$ experiment


Super-Kamiokande





- Off-axis sub-GeV  $\nu_\mu$  beam from J-PARC 50GeV-PS
- $\sim 3000$   $\nu_\mu$  CC int./yr (w/o osc.)
- $\nu_e$  appearance discovery
- $\nu_\mu$  disapp. presice meas.
- 5 year const. Start exp. in 2009.



# Pion Implantation



## Meson Implantation




Inside nuclear matter the pion mass is reduced by 20%.

$$f_\pi^*(\rho)^2 / f_\pi^2 \approx 0.64$$

K. Suzuki, et al., Phys. Rev. Lett. 92, 072302 (2004)



# Strange Meson Implantation



Experiment by M. Iwasaki, et al.

Theory by Y. Akaishi, et al.

Nuclear shrinkage is also observed for  $\Lambda$  implantation inside the nucleus ← K. Tanida, et al.

## Two Types of Letters of Intent (Lol's)



### Neutron Scatterings


- Call for Lol's: Once a year.
- Fall of 2002: Accepted 18 Lol's.
- Recommended 9 Lol's into the next detailed proposals.
- Additional Lol's came in.
- Approved Lol's need to proceed into the funding request.

### Nuclear Particle Experiments


- Call for Lol's: June, 2002.
- Early 2003: Accepted 30 Lol's.
- Committee for Nuclear and Particle Experimental Facilities
  - Three meetings: March & June, 2003 + February, 2004.
- Discussions on  $\nu$  experiment, Day-1 experiments with K-beams, Phase-1 experiments, and Phase 2+ experiments.
- Need on redesign of experimental area, etc. to allow high priority experiments.

4) Letters of Intent


**Stress Analysis diffractometer**  
A.Moriai(JAERI)




**Bio- molecular spectrometer**  
K.Shibata (JAERI)



**Chopper Inst. (high reso.)**  
S.Itoh(KEK)




**Small angle diff.(high intensity)**  
K.Aizawa (JAERI)




**Reflectometer ( horizontal)**  
N.Torikai(KEK)

# JSNS


23 neutron beam lines




**Powder diffractometer (versatile)**  
T.Ishigaki (Muroran Inst Tech)




**Bio- molecular X- tal diff.(versatile)**  
I.Tanaka(JAERI)




**Low energy chopper instrument**  
K.Nakajima (JAERI)



**Total Scattering Inst. ( amorphous)**  
T.Otomo(KEK)




**Powder diffractometers (high resolution)**  
T.Kamiyama(KEK)



# Letters of Intent for 50 GeV

- Announce of Lol call : July 2002
- Thirty Lol's were submitted by early 2003
  - Strangeness nuclear physics 7
  - Nuclear/hadron physics 7
  - Kaon decay physics 4
  - Muon physics 3
  - Neutrino physics 1
  - Future facilities 8
- 478 physicists with 2/3 from outside Japan. Asian participation is still few.
- **Call for proposals:** Most likely, within a year, if no further delay is observed for the 50 GeV construction.






# Major Recommendations



- Neutrino Experiment
  - High priority experiment. Need to start from JFY2004.
  - Technical Advisory Committee for neutrino must be established.
    - First meeting was held in November, 2003. Chair: E. Blackmore
- Day-1 Experiments
  - Selected two Lol's: L06 (S=-1,-2 Spectroscopy) & L10 (Dense K-bar).
  - Need to have K=1.8 & K=1.1 beamlines.
  - Recommended for us to make effort to construct test beam lines.
- Phase 1 Experiments
  - 16 experiments are being planned.
  - Need to prepare, in addition to the K=1.8 & K=1.1 beamlines, a neutral kaon beam line, high-momentum beam line including primary proton beam. A possibility of having three rare decay experiments ( $K^0$  and  $K^+$  rare decays +  $K^+$  T-violation) still exists.
  - Prepare rooms for other new experiments that have not been proposed.
- Phase 2+ Experiments
  - Many excellent proposals including experiments using PRISM, an experiment on the muon, etc.
  - Prepare the second fast extraction beam line.

# Arrangements to be Made for the Future



## Organization at the Operational Stage

- At both KEK and JAERI, Working Groups were Created to Discuss this Issue.
- Also, a Task Force was Created under the Steering Committee

- Major Issues:

- J-PARC Center should be located under both KEK and JAERI.
- What type of responsibilities and rights can J-PARC Center have?
- What is the function of the J-PARC Center? Does it cover research programs? Or, is the function limited to the machine operation and safety alone?
- Where is PAC?

Will create a reasonable scheme soon !


# Mechanism to Interact with User Communities

- Intense Discussions at the Recent User Consultative Committee + Discussions with Community Leaders
  - Conclusion is to change the structure of the User Consultative Committee.
  - New Committee: 12 members from four communities (neutron, muon, nuclear physics, and high-energy physics), 2 from Science Council of Japan, 2 from ADS, and 2 from industry.
  - Workshops similar to NP04 in other fields, workshops at regular PSJ meetings, mini-workshops, etc.

We created a new User Consultative Committee in July, 2004.



# Organization for Construction



# Summary

## ■ Status

- Construction for both equipments and facilities: Almost on schedule.
- Budget: Slower budget than we anticipated. One year delay of the completion is expected at this moment (= 7 year project instead of 6).
- Ancient salt farms: Archeological studies will be completed in August. Half a year delay due to these studies, but no major impact on the schedule as compared to the delay induced by the budget.

## ■ Interim Review in November, 2003

- Neutrino and the energy recovery of linac to 400 MeV were the main issue. Immediate start of the neutrino and a timely recovery of the linac energy were recommended. → Neutrino from JFY2004 was approved.
- Initiation fund for the neutron beam lines was added in 2004 at JAERI.

## ■ Other Issues

- Sharp rise of the construction budget is needed still for JFY2005 to keep the 7 year project.
- Organizational structure at the operational stage? PAC (time and place)?
- How to reflect opinions from communities into the construction priorities.
- Need to start to estimate the operational budget.
- Mechanism of creating neutron beamlines, beamtime fee, power users, etc.