

MR Status & Commissioning Plan

J-PARC PAC 2008. 10. 16 A. Ando

1. Main Results of 3 Gave DC Operation @ May ~ June, 2008

- 1) Tune Diagram Survey
- 2) Ripples in Power Supplies of Main Magnets

2. Main Improvement in this Summer & Autumn

- Attainment & Limits

3. Commissioning Plan for 30 Gave Acceleration and Extraction to Hadrons Beam Line


- Goal : Guide Protons to Hadron Dump

4. Perspectives for Run from April, 2009

- 1) Stable Operation @ 100 kW
- 2) How to Reach to the level of 300 kW and More

Tune Survey

Tune Diagram : Survival



- n Beam Survival
- 0 @ 0.83 sec
- 1 after Injection :
- 2 ~ n × 10 %
- 3
- 4
- 5
- 6
- 7

1 sec Storage

Tune Ripple : $\Delta\nu = \sim \pm 0.03$

<=== QM ripple : $\sim 10^{-4}$

100 kW : Probably OK

300 kW : Need Correction of

$\nu_x + \nu_y = 43$ Resonance &


$\Delta\nu < 10^{-4}$

0.016 ~ 0.017 / 6 bunches & 0.3 Hz Operation


Resonances

$\Delta\nu : \sim \pm 0.03$


$(22.337, 20.805) / \text{Sext. ON} \Rightarrow 3\nu_x = 67 \rightarrow (22.343, 20.886) / \text{Sext. OFF}$




Tune Diagram : Survival



$(22.256, 20.859) / \text{Sext. ON} \Leftarrow \nu_x + 2\nu_y = 64 \rightarrow (22.256, 20.872) / \text{Sext. OFF}$







$(22.269, 20.684) / \text{Sext. ON} \Leftarrow \nu_x - 2\nu_y = -19 \rightarrow (22.263, 20.637) / \text{Sext. OFF}$






Resonance

$\Delta\nu : \sim \pm 0.03$



Ripple / Oscillation of Horizontal COD



Vertical

Ripple / Oscillation of Horizontal COD

Source : Current Ripples of Power Supply for BM
Ripples

(Almost) Any Frequency at $50 \cdot n$ Hz


Any Pattern along the Ring

not Uniform in 96 Bending Magnets



Changing Magnitude in Time

Some Examples


50 & 100 Hz Components




Along the Ring




Time





Why there are so Many Patterns
 Tandem of 6 Independent PS's
 Interference of PS's Directly Appears on Magnets





周波数により場所毎 &
 時間毎に異なる変化

多様な軌道パターンの発現

at 3 GeV Operation in May & June

Improvement





Ripples of QFX

Improvement of BM @ 3 GeV


Ripple Spectrum of BM - PS

April 2008

September 2008



Improvement of BM Pattern Operation



1. Each PS powered 16 BM's Independently
2. Adjust Filter Constant
3. Add / Increase Capacitor to absorb Common Current
4. Add Resistor just at Output of PS


5. Add Resistor at Each Magnet
(waiting)

$$\text{Limit : } \Delta(BL)/(BL) = \sim 10^{-5}$$

$$\Delta v = 10^{-4} \text{ -----} \rightarrow \Delta(QM)/QM = 3 \times 10^{-6} \text{ (1/30)}$$

not taking account of Resonance
Extraction

Procedure of 2nd stage beam commissioning



Subjects : *1.2 kW*

1. Reproducibility of the previous RUN's
2. Acceleration and fast extraction to abort beam line
3. Beam extraction to hadron beam dump

Slow extraction *without Ripple Control*


Extraction using FX kickers (if necessary)

4. Precise tuning and parameter measurements

Parameter measurements at 3 GeV


Parameter measurements at 30 GeV

MR コミッショニング 第2ステージ 皮算用 2008.07.14 小関・安東



Problems about Slow (Resonance) Extraction

Stability of Resonance Separatrix & Septum Position (COD & Bump Orbit)



Trans. Emittance 15π mm-mr @ 3 GeV

---> $15 * (4.08/33.0) = 1.85 \pi$ mm-mr @ 30 GeV

If Extraction Starts at $\nu-67/3 = 0.0067$

for 2.5π mm-mr

$X_u = \sim 11$ mm, $\delta X_u / \delta \nu = 1.65$ ($\beta_x = \sim 40$ m)

SS : Step Size (3-Turn Separation) = ~ 20 mm

($X_e = \sim -40$ mm)

< seems difficult, would be a few mm ?>

If $\delta X_u = 1.0$ (0.1) * SS

$\delta \nu = 0.012$ (0.0012) / $\delta(QM)/QM = 4E-4$ ($4E-5$)

KEK-PS-MR

$\Delta(QM)/QM = 1E-5$ <--> $\Delta \nu = 7E-5$

$\Delta x = 1$ mm @ 0-Disp.

<----> $\Delta(B)/B = 1E-3$ @ 3 GeV

But if $\delta X_u \approx X_u$, Beam is completely Lost.

i.e. $\delta \nu \ll 6.7E-3$, $\delta(QM)/QM \ll 2.2E-4$


This seems

Near the Limit of Present Improvement

Slow Extraction

Suppose Coherent $\Delta(QM)/QM = \pm 0.01\% = \pm 1.0E-4$ ($\delta v = \pm 0.003$),
 Variation of Fixed Point of Separatrix @ ESS is ± 5 mm.

If we can control that Step Size be ~ 20 mm, SX may work





100 kW / 0.3 Hz is Ready ?

1. Just 30 GeV Acceleration will be done.
2. **If Resonance Width < ± -0.02** , and
 - **Realize Tune Variation < ± -0.01** (Coherent QM Variation < ± 0.03 %),
 - Set $(\nu_x, \nu_y) = \sim (22.15, 20.70)$ 、**100 kW @ 0.3 Hz / 6 Bunches** (Full Tune Spread: ~ 0.16)
 will be accelerated @ 30 GeV.

3. 30 GeV Extraction

Fast Extraction : probably OK

God knows the Control of 3 $\nu_x = 67$ Resonance

Separatrix & Complex Variation of Orbit & Extraction Step Size

Separatrix Variation < ± 1 mm \Leftrightarrow Tune Variation < $\pm 6.1E-4$
(QM Variation < $\pm 2.0E-5$)

Expectation / Desire for Extraction to Hadron

1. What will be will be clear When it will be done.
2. Anyway Slow Extraction must be tried even though 100 % modulation.
3. Any Performance is determined by Beam Loss Issue because of Residual Radiation Level.
4. With the Present Structure of Main Power Supplies, Slow Extraction will be able to be considered quantitatively with Ripple and Spill Feedback.

Without Essential / Fundamental Improvement / Replacement,

Stable / Reliable Slow Extraction could not be discussed.

Also > 100 kW Beam Power @ Fast Extraction

